		ORIGINAL	AVAILABLE			
ACCOUNT NAME	PRIORITY	BUDGET	BUDGET	RETURN	IN-HOUSE	NOTES
MEMORIAL BATHROOMS		\$ 40,000.00	\$ 40,000.00		I TOUSE	Partitions THIS SUMMER
	1	\$ 40,000.00	\$ 40,000.00	\$ -		
MEMORIAL CARPET & VCT TILE		+,		Φ.		Band Room & Other Classroom Carpet
BENHEM EXTERIOR MASONARY	1	\$ 20,000.00	\$ 20,000.00	\$ - \$ -	\$ 15,000,00	BRICK WALL HIT BY CAR
LILJA AC IN GYM	1	\$ 15,000.00	\$ 15,000.00	\$ -	Φ 15,000.00	Equipment Only - Install in-house
BENHEM AC MUSIC ROOM	1	\$ 10,000.00	\$ 10,000.00		\$ 10,000.00	Equipment Only - Install in-house
MEMORIAL FRONT ENTERANCE	1	\$ 65,000.00	\$ 65,000.00	\$ -		CONCRETE
WILSON ADA RAMP	1	\$ 125,000.00	\$ 121,000.00			NEEDED - Engineering in-process
LILJA BATHROOM PARTITIONS	1	\$ 40,000.00	\$ 40,000.00			TO DO THIS SUMMER
BROWN SCHOOL AC	1	\$ 30,000.00	\$ 20,440.29			Cafeteria Needs equipment Only Already Wired & Library Replacement
SECURITY CAMERA DOOR CONTROLS	1	\$ 80,000.00	\$ 80,000.00	\$ 59,000.00		Door Controls Bid Awarded
SCHOOL STAGE CURTAINS	1	\$ 45,000.00	\$ 45,000.00	\$ -		NHS, JOHNSON & WMS - REPAIR & MTC Safety Issue with Rigging
WILSON BATHROOM PARTITIONS	1	\$ 40,000.00	\$ 40,000.00			THIS SUMMER
JOHNSON CAFÉ TILE	1	\$ 15,000.00	\$ 15,000.00	\$ 15,000.00	\$ 15,000.00	In-house Tile Project as part of \$75,000 reallocation below
BENHEM DDC STUDY	1	\$ 25,000.00	\$ 25,000.00			DDC ENGINEERING STUDY - THIS SUMMER
BENHEM & WILSON 2ND FLOOR AC	1	\$ 50,000.00	\$ 50,000.00			ENGINEERING STUDY THIS SUMMER
KMS MODULAR CLASSROOMS	1	\$ 455,000.00	\$ 374,566.62			PART OF KMS PROJECT LEASE PAYMENTS
JOHNSON STAIRWAYS	1	\$ 30,000.00	\$ 30,000.00			This is to add a Wheelchair ramp in the Auditorium
JOHNSON CLASS PAINT	2	\$ 40,000.00	\$ 40,000.00	\$ 40,000.00	\$ 40,000.00	Needed but can do in-house part of \$75,000 reallocation below
WILSON LIBRARY UPGRADE	2	\$ 125,000.00	\$ 125,000.00	\$ 85,780.00		ENCUMBRANCES \$39,220.00
MEMORIAL PAINT	2	\$ 75,000.00	\$ 75,000.00		\$ 75,000.00	Use for Possible Summer In-House Painting across Town
BENHEM PAINT CLASSROOMS	2	\$ 40,000.00	\$ 39,949.85	\$ 39,949.85	\$ 39,949.85	In-House Painting using the \$75,000 above
BENHEM OFFICE CARPET	2	\$ 30,000.00	\$ 30,000.00	\$ 30,000.00		To be done later
NHS PRESCHOOL DOOR	2	\$ 8,000.00	\$ 8,000.00	\$ 8,000.00		Convenience - Can Wait
WILSON AC	2	\$ 100,000.00	\$ 91,893.64	\$ 91,893.64		The Guidance and Front Office Roof Top Units are Functional
NHS IRRIGATION	2	\$ 55,000.00	\$ 24,760.22	\$ 24,760.22		CLOSE OUT - COMPLETE PER ART
WILSON AC	2	\$ 50,000.00	\$ 41,368.00	\$ 21,368.00		Not enough to replace unit; however hold \$20K for repairs; Lot Spent on Repairs
BROWN CLASSROOM TILE	2	\$ 100,000.00	\$ 91,214.39	\$ 16,214.39	\$ 91,214.39	Use \$75,000 for Possible In-house Floor/Ceiling Tile Projects
JOHNSON OFFICE BATHROOMS	2	\$ 30,000.00	\$ 30,000.00	\$ 30,000.00	\$ 30,000.00	Fixtures can wait. Need paint. Do in-house as part of reallocation above
WILSON TILES - TEACHERS ROOM	2	\$ 10,000.00	\$ 9,546.07	\$ 9,546.07	\$ 9,546.07	In-house Tile Project as part of \$75,000 reallocation above
BROWN WHITE BOARDS	2	\$ 25,000.00	\$ 25,000.00	\$ 25,000.00		Needed but later
BROWN PARKING	2	\$ 85,000.00	\$ 64,600.00			PART OF KMS BUILD PROJECT
BROWN SIDEWALKS	2	\$ 100,000.00	\$ 100,000.00			PART OF KMS BUILD PROJECT
MEMORIAL GENERATOR	2	\$ 75,000.00	\$ 74,315.08	\$ 71,315.08		Repaired for Existing Generator is Less than \$3,000
WILSON CLASSROOM PAINTING	2	\$ 50,000.00	\$ 50,000.00	\$ 50,000.00	\$ 50,000.00	THIS SUMMER IN HOUSE as part of painting reallocation above
JOHNSON RETILE CLASSROOM	3	\$ 70,000.00	\$ 15,390.39	\$ 15,390.39		CLOSE OUT
JOHNSON SCHOOL RETILE HALL	3	\$ 40,000.00	\$ 40,000.00	\$ 40,000.00		Complete
LILJA HALLWAY	3	\$ 40,000.00	\$ 40,000.00	\$ 40,000.00		Not needed
BROWN LILJA REPLACE AC	3	\$ 75,000.00	\$ (121.76)		,	CLOSE OUT
BENHEM REBLD AC COMPRESSOR	3	\$ 50,000.00	\$ -	\$ -		CLOSE OUT ALL MONEY SPENT
BROWN REPLACE EXHAUSTFAN	3	\$ 30,000.00	\$ -	\$ -		CLOSE OUT ALL MONEY SPENT
BEHNEM REPLACE WATER HEATER	3	+,	\$ 2,890.15	\$ 2,890.15		CLOSE OUT

3	\$ 30,000.00	\$ 25,864.00	\$ 25,864.00	CLOSE OUT
3	\$ 30,000.00	\$ 23,284.85	\$ 23,284.85	CLOSE OUT
3	\$ 45,000.00	\$ 17,617.90	\$ 17,617.90	CLOSED OUT
3	\$ 20,350.00	\$ 20,350.00	\$ 20,350.00	CLOSE OUT
3	\$ 10,000.00	\$ 42.80	\$ 42.80	CLOSE OUT
3	\$ 25,000.00	\$ 201.17	\$ 201.17	CLOSE OUT
3	\$ 50,000.00	\$ 27,876.47	\$ 27,876.47	CLOSE OUT
3	\$ 20,000.00	\$ 1,534.89	\$ 1,534.89	TEACHERS ROOMS
3	\$ 31,000.00	\$ 23,832.67	\$ 21,832.67	\$2000 to replace doors and repair framework
3	\$ 105,000.00	\$ 40,326.00	\$ 40,326.00	CLOSE OUT
3	\$ 150,000.00	\$ 1,849.16	\$ 1,849.16	CLOSE OUT
3	\$ 10,000.00	\$ 10,000.00	\$ 10,000.00	CLOSE OUT
3	\$ 30,000.00	\$ 6,500.00	\$ 6,500.00	CLOSE OUT
3	\$ 40,000.00	\$ 19,910.96	\$ 19,910.96	CLOSE OUT
3	\$ 50,000.00	\$ 50,000.00	\$ 7,110.00	CLOSE OUT - NE SCHOOL SVC PO 20201089 TO BE USED
3	\$ 70,000.00	\$ 2,242.00		Final Invoice Needs to be Paid
3	\$ 87,500.00	\$ 12,991.79		To Be Closed out by IT
3	\$ 65,000.00	\$ 25,699.10	\$ 25,699.10	COMPLETE - DONE IN HOUSE
3	\$ 25,000.00	\$ 25,000.00	\$ 25,000.00	PROJECT COMPLETE, IS BILL PAID?
3	\$ 10,000.00	\$ 10,000.00	\$ 10,000.00	Complete
3	\$ 12,500.00	\$ 12,500.00	\$ 12,500.00	Not Enough Funds for Project
	3 3 3 3 3 3 3 3 3 3 3 3 3 3 3 3 3 3 3	3 \$ 30,000.00 3 \$ 45,000.00 3 \$ 20,350.00 3 \$ 10,000.00 3 \$ 25,000.00 3 \$ 50,000.00 3 \$ 31,000.00 3 \$ 105,000.00 3 \$ 105,000.00 3 \$ 10,000.00 3 \$ 30,000.00 3 \$ 40,000.00 3 \$ 50,000.00 3 \$ 70,000.00 3 \$ 70,000.00 3 \$ 87,500.00 3 \$ 87,500.00 3 \$ 25,000.00 3 \$ 10,000.00 3 \$ 10,000.00	3 \$ 30,000.00 \$ 23,284.85 3 \$ 45,000.00 \$ 17,617.90 3 \$ 20,350.00 \$ 20,350.00 3 \$ 10,000.00 \$ 20,350.00 3 \$ 25,000.00 \$ 201.17 3 \$ 50,000.00 \$ 27,876.47 3 \$ 20,000.00 \$ 1,534.89 3 \$ 31,000.00 \$ 23,832.67 3 \$ 105,000.00 \$ 40,326.00 3 \$ 150,000.00 \$ 1,849.16 3 \$ 10,000.00 \$ 10,000.00 3 \$ 30,000.00 \$ 6,500.00 3 \$ 50,000.00 \$ 50,000.00 3 \$ 70,000.00 \$ 2,242.00 3 \$ 87,500.00 \$ 25,699.10 3 \$ 25,000.00 \$ 25,000.00 3 \$ 25,000.00 \$ 25,000.00	3 \$ 30,000.00 \$ 23,284.85 \$ 23,284.85 3 \$ 45,000.00 \$ 17,617.90 \$ 17,617.90 3 \$ 20,350.00 \$ 20,350.00 \$ 20,350.00 3 \$ 10,000.00 \$ 42.80 \$ 42.80 3 \$ 25,000.00 \$ 201.17 \$ 201.17 3 \$ 50,000.00 \$ 27,876.47 \$ 27,876.47 3 \$ 20,000.00 \$ 1,534.89 \$ 1,534.89 3 \$ 31,000.00 \$ 23,832.67 \$ 21,832.67 3 \$ 105,000.00 \$ 40,326.00 \$ 40,326.00 3 \$ 150,000.00 \$ 1,849.16 \$ 1,849.16 3 \$ 30,000.00 \$ 6,500.00 \$ 6,500.00 3 \$ 40,000.00 \$ 19,910.96 \$ 19,910.96 3 \$ 70,000.00 \$ 2,242.00 3 \$ 87,500.00 \$ 25,699.10 \$ 25,699.10 3 \$ 25,000.00 \$ 25,000.00 \$ 25,000.00

Total return back \$ 1,013,486.00 \$ 375,710.31 Schools Project Savings

\$ 45,000.00 Municipal Project Savings

\$ 37,000.00 Part Time Labor Savings

\$ 457,710.31 d Know Savings (Does not include savings for projects not already approved)

1 - MUST DO 2- CAN WAIT, BUT NEEDED 3 -NOT NEEDED